

INSPECTION AND TEST PLAN

Section 1900

GOVERNOR SYSTEM

Project: SEVEN MILE

Unit 4



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1900 : Governor system

Page: 1901

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	---------	------	-------------	---------------------	----------	------	-------------------

1901	100	I,R	Incoming inspection.	See ITP Section 100		QCR 101	
1902	2300	O	Install accumulator air/oil tank. Install the governor oil sump tank.	Installation proc. SMI-U04-03024 Steps 1.1 and 1.2 Drawing 222038288			<i>[Signature]</i> Don 28 th 2003
1903	2300	I,R	Perform a visual inspection on all parts of the piping installation.	Installation proc. SMI-U04-03024 Step 1.3 Drawing 222038288		QCR 004✓	<i>[Signature]</i> Feb 12 th 2003

Prepared by:

Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.

Date: January 13th, 2003

Accepted by:

Date:

Revision

no: 00



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1900 : Governor system

Page: 1902

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	---------	------	-------------	---------------------	----------	------	-------------------

1904	2300	O	Proceed to the trial installation of the governor system oil piping. Prepare and proceed to the acid pickling of the servomotor piping.	Installation proc. SMI-U04-03024 Steps 1.4 to 1.6 Drawing 222038288			 Feb 1st 2003
1905	2300	O	Install wiring. Fill the sump tank with clean filtered governor oil. Perform the pump rotation check.	Installation proc. SMI-U04-03024 Steps 1.7 to 1.9 Drawing 222038288			 Feb 12th 2003
1906	2300	O	After pickling, prepare the piping for flushing operation. Perform the flushing and reconnect the inlet and outlet pipes to the servomotor ports.	Installation proc. SMI-U04-03024 Steps 1.10 and 1.11			 Feb 7th 03

Prepared by:

Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.

Date: January 13th, 2003

Accepted by:

Date:

Revision

no: 00



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1900 : Governor system

Page: 1903

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	------------	------	-------------	------------------------	----------	------	----------------------

1907	2300	O,M,R	Perform a pressure test on the section of piping between item 119 and 200.	Drawing 222038288 Installation proc. SMI-U04-03024 Step 1.12 Drawing 222038288		QCR 005 v <i>See step 1915</i>	<i>✓</i> <i>Feb 19th 2003</i>
1908	2300	O	Check the outside surfaces of the sump tank and clean thoroughly.	Installation proc. SMI-U04-03024 Step 1.13 Drawing 222038288			<i>Feb 9th 2003.</i>
1909	2300	I,R	Verify the cleanliness of the inside of the sump tank.	Installation proc. SMI-U04-03024 Step 1.13		QCR 004	<i>Feb 9th 2003</i>

Prepared by:
Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.
Date: January 13th, 2003

Accepted by:
Date:

Revision
no: 00



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1900 : Governor system

Page: 1904

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	---------	------	-------------	---------------------	----------	------	-------------------

				Drawing 222038288			
1910	2300	O	Check the outside surfaces of the accumulator tank and clean thoroughly.	Installation proc. SMI-U04-03024 Step 1.14 Drawing 222038288			 Feb 9 th 2003
1911	2300	I,R	Verify the cleanliness of the inside of the accumulator tank.	Installation proc. SMI-U04-03024 Step 1.14 Drawing 222038288		QCR 004 ✓	 Feb 8 th 2003
1912	2300	O,M,R	Install a new manhole gasket on the accumulator tank, then seal the manhole opening. Torque.	Installation proc. SMI-U04-03024 Step 1.15	Torque value is 1965 N.m lub.	QCR 004 ~	 Feb 12 th 2003

Prepared by:

Bruno Auger

Approved by: Bruno Auger, Eng.

Date: January 13th, 2003

Accepted by:

Date:

Revision

no: 00

 GE Hydro		INSPECTION AND TEST PLAN			
Project SEVEN MILE		Customer: B.C. Hydro		Contract: SM-70	
Unit 4		Section 1900 : Governor system		Page: 1905	
CODE A: Hold point/ customer T: Witness point/ customer		I : Inspection and test point R: Results recorded in Q-A files Copy to customer		M: Monitoring in process O: Assembly Operation V: In process Verification/ operation	
Oper. #	Ref. GE	Code	Description	Reference documents	Comments
1913	2300	O	Torque monitoring Set the servomotor cushioning valve in halfway open position. Ensure that the drain valves are closed and the servomotor stroke locking device is disengaged. Transfer oil from the sump tank into accumulator tank and raise the level to the high oil level alarm.	Drawing SD0222615400-04 Installation proc. SMI-U04-03024 Steps 1.16 to 1.18 Drawing 222038288	
1914	2300	O	Pressurize the governor system and check for leaks during the pressurizing. Correct detected leaks immediately.	Installation proc. SMI-U04-03024 Steps 1.19 to 1.24 Drawing 222038288	
1915	2300	O,M,R	Perform a pressure test on the governor system piping.	Installation proc. SMI-U04-03024 Section 2.0	QCR 005 ✓
Prepared by: Bruno Auger Eng.			Approved by: Bruno Auger, Eng. Date: January 13 th , 2003		Revision no: 00

GE Hydro		INSPECTION AND TEST PLAN	
Project SEVEN MILE		Customer: B.C. Hydro	Contract: SM-70
Unit 4		Section 1900 : Governor system	
CODE	I : Inspection and test point R: Results recorded in Q-A files Copy to customer	M: Monitoring in process O: Assembly Operation V: In process Verification/ operation	
A: Hold point/ customer T: Witness point/ customer		Page: 1906	

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
1916	2300	I,R	Final inspection : Ensure that all the work and documentation have been completed.	Drawing 222038288 Installation proc. SMI-U04-03024		QCR 003	/ JB 04/28/02



Prepared by: Bruno Auger, Eng.	Approved by: Bruno Auger, Eng. Date: January 13 th , 2003	Accepted by: Date: Revision no: 00
-----------------------------------	---	---

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1903

EQUIPMENT : Governor system piping visual inspection

A visual inspection of the governor system piping has been done. The pipes were clean.

RECEIVED
FEB 12 2003
CH

Measured by.:

F. Boulet

(Feb 5th 2003)

GE Repres.:

Philippe Començay

(Feb 10th 2023)

Cust. Repres.:

(/ /)

GE Canada
International Inc.

Reference NC no.:

Comments:

Rev.: 0

Date: 07/23/01



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1909

EQUIPMENT : Governor system sump tank cleanliness.

A visual inspection of the sump tank has been done. The tank was clean and no contaminants have been seen.



Measured by.: F. Boulet (Feb 5th 2003)
GE Repres.: Philippe Lefebvre (Feb 7th 2003)
Cust. Repres.: _____ (/ /)

GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 07/23/01



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1911

EQUIPMENT : Governor system accumulator tank cleanliness

A visual inspection of the accumulator tank has been done. The tank was clean and no foreign contaminants have been observed.

FEB 09 2003
OK

Measured by.: F. Boulet (Feb/5th/2003)
GE Repres.: [Signature] (Feb/5th/2003)
Cust. Repres.: [Signature] (/ /)

GE Canada
International Inc.

Reference NC no.: _____
Comments: _____

Rev.: 0
Date: 07/23/01



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1912

EQUIPMENT : Torquing of accumulator tank doorThe accumulator tank manhole opening door has been torqued at a value of 1965 N.m lubricated.The gasket has been changed.

Measured by.: F. Boulet(Feb 6th 2003)GE Repres.: [Signature](Feb 9th 2003)Cust. Repres.: [Signature](/ /)GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 07/23/01



PRESSURE TEST

QCR 005

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1915
and 1907

VERIFIED EQUIPMENT(S): Governor system piping (main lines to the servomotors and gate lock lines)

TEST DESCRIPTION : The governor piping has been pressurized with the jockey pump. This has been done in the closed and opened position. The test has been performed with oil.

PRESSURE : 10,3 Mpa (1500 PSI)

DURATION : 1 hour in closed and opened position

ACCEPTED TEST

X

REJECTED TEST

COMMENTS :

Measured by.: P. Hamontaux (Feb/ 9th / 2003)

GE Repres.: [Signature] (Feb/ 9th / 2003)

Cust. Repres.: [Signature] (/ /)

GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 23/07/02



PRESSURE TEST

QCR 005

PROJECT: Seven Mile

Unit: 4

ITP step no.: N/A

ITP 1900

VERIFIED EQUIPMENT(S): HPU air lines
All the air line from the two compressors to the receiver and the
accumulator, excluding compressors, accumulator and receiver.

TEST DESCRIPTION : 1 hour at 2250 psi with argon.

PRESSURE : 2250 psi DURATION : 1 hour

ACCEPTED TEST
REJECTED TEST



COMMENTS :



Measured by.: Cliff/Furman (04/23/05)
GE Repres.: Frank J. Jones (04/23/05)
Cust. Repres.: _____ (/ /)

GE Canada
International Inc.

Reference NC no.: _____
Comments: _____

Rev.: 0
Date: 23/07/02



FINAL INSPECTION

QCR 003

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1916

THIS FORM MUST BE COMPLETED BY THE TECHNICAL DIRECTOR, QUALITY ASSURANCE OR HIS REPRESENTATIVE.

THIS FORM MUST BE COMPLETED AT THE END OF WORK FOR EACH SECTION IN THE INSPECTION AND THE TEST PLAN.

ALL NON CONFORMANCES, DISCREPANCIES, ETC. MUST BE CORRECTED BEFORE COMPLETING THIS FORM.

ONLY THE SPECIFIED ITEMS IN CONTRACT ARE SUBMITTED TO THE FINAL INSPECTION.

	YES	NO	N/A
ALL WORK WAS COMPLETED IN CONFORMITY WITH INSTALLATION MANUAL AND DRAWINGS.	✓		
THE FINAL PRODUCT HAVE BEEN INSPECTED AT THE END OF WORK AND IS IN CONFORMITY WITH CONTRACT REQUIREMENTS.	✓		
ALL NON CONFORMANCES HAVE BEEN CORRECTED ACCORDING TO THE DISPOSITION INSTRUCTIONS.	✓		
ALL CORRECTIVE ACTION REQUESTS HAVE BEEN CORRECTED AT THE CUSTOMER SATISFACTION.	✓		
ALL QUALITY ASSURANCE REPORTS HAVE BEEN COMPLETED ACCORDING TO I.T.P.	✓		
ALL FORMS HAVE BEEN REVISED AND APPROVED BY THE QUALITY ASSURANCE REPRESENTATIVE.	✓		
APPROVAL OF ENGINEERING HAVE BEEN OBTAINED WHEN NECESSARY.	✓		
APPROVAL OF CUSTOMER OR HIS REPRESENTATIVE HAVE BEEN OBTAINED WHEN NECESSARY.	✓		

REF. N.C. AND C.A.R. NB.:

NC-SMI-1104-028, NC-SMI-1104-032
NC-SMI-1104-036

COMMENTS :

Measured by.: Frank Boulton (03/30/03)GE Repres.: Frank Boulton (03/30/03)Cust. Repres.: [Signature] (/ /)GE Canada
International Inc.Reference NC no.: _____
Comments: _____Rev.: 0
Date: 07/23/01