



Installation and Commissioning
Inspection and Test Plan
Wet-Commissioning

Document #: ITP-GMS- 1520
Project: GMI Shrum

Revision : 3
Unit #:

ITP step #	Pre-requisite	Description	Responsibilities		Safety risk?	Procedure #	Procedure step #	Form	Date and signatures		
			Perform	Witness					Date Performed	Witness 1	Witness 2
Pre-Com											
1520 - 1	N/A	Wiring checks	AH	BCH	YES	P-1500-01	Section # 1	Q-1500-000			
1520 - 2	N/A	RTD Checks	AH	BCH	YES	N/A	N/A	Q-1500-100			
1520 - 3	N/A	Air Gap sensors verification	AH	BCH	YES	N/A	N/A	Q-1500-430F			
UNIT WALKDOWN											
1520 - 4	N/A	Turbine walk down	BCH	AH	YES	N/A	N/A	N/A			
1520 - 5	N/A	Generator walk down	AH / BCH	BCH	YES	N/A	N/A	N/A			
Mechanical static tests											
1520 - 6	1 and 2	Unit water-up - Leakage verifications	BCH	AH	YES	BCH Procedure	N/A	N/A			
1520 - 7	3	All cooling water system verification	BCH	AH	YES	BCH Procedure	N/A	N/A			
Wet Tests - No-load, unexcited											
1520 - 8	1 to 7	UNIT CLEARED FOR FIRST ROTATION	AH	BCH	YES	N/A	N/A	N/A			
1520 - 9	8	Initial Rotation	AH / BCH	BCH	YES	P-1522-01	7.4	Q-1522-010			
1520 - 10	9	Balancing and bearing heat run up to nominal speed	AH	BCH	YES	P-1522-01	7.5	Q-1522-010 Q-1522-140			

Installation and Commissioning
Inspection and Test Plan
Wet-Commissioning

Document #: ITP-GMS- 1520
Project: GM Shrum

Revision : 3
Unit #:

ITP step #	Pre-requisite	Description	Responsibilities			Safety risk?	Procedure #	Procedure step #	Form	Date and signatures		
			Perform	Witness						Date Performed	Witness 1	Witness 2
1520 - 11	10	Mechanical overspeed test	AH / BCH	BCH		YES	P-1522-01 P-1522-14	7.6 to 7.8 Section # 6	Q-1522-030A Q-1522-140	FEB 14 TH 2013	WLC	WLC
1520 - 12	11	Inspection after mechanical runs (Rotating parts inspection)	AH / BCH	BCH		YES	P-1522-01	7.9	Q-0000-001	FEB 15 TH 2013	WLC	WLC
1520 - 13	11	Rotor polarization index test	AH	BCH		YES	P-1510-03	Section # 9	Q-1510-030	FEB 15 TH 2013	WLC	WLC
Wet Tests - No-load, excited												
1520 - 14	11	Connect Shorting bar & temporary excitation supply	BCH	AH		YES	BCH Procedure	N/A	N/A	FEB 15 TH 2013	WLC	
1520 - 15	12 to 14	Short-Circuit saturation test	AH / BCH	BCH		YES	P-1523-01	Section # 6	Q-1523-010	FEB 15 TH 2013	WLC	
1520 - 16	15	Remove shorting bar	BCH	AH		YES	BCH Procedure	N/A	N/A	FEB 16 TH 2013	WLC	
1520 - 17	16	Open circuit saturation test	AH / BCH	BCH		YES	P-1523-02	Section # 6	Q-1523-020	FEB 17 TH 2013	WLC	
1520 - 18	16	Waveform deviation factor measurement	AH	BCH		YES	P-1543-01	Section # 6	Q-1543-010	FEB 17 TH 2013	WLC	Only first unit
1520 - 19	17 and 18	Connect permanent excitation supply	BCH	AH		YES	BCH Procedure	N/A	N/A	FEB 18 TH 2013	WLC	
Load runs												
1520 - 20	19	Heat run	AH / BCH	BCH		YES	P-1524-04	Section # 6	Q-1524-040	FEB 19 TH 2013	WLC	Rotor temperature only.



Installation and Commissioning
Inspection and Test Plan
Wet-Commissioning

Document #: ITP-GMS- 1520
Project: GM Shrum

Revision : 3
Unit #:

ITP step #	Pre-requisite	Description	Responsibilities		Safety risk?	Procedure #	Procedure step #	Form	Date and signatures		
			Perform	Witness					Date Performed	Witness 1	Witness 2
Completion											
1520 - 21	20	Remove commissioning equipment	AH	N/A	YES	N/A	N/A	N/A	15.13.20 th 2013	WC	

Legend

Company	Short	Responsibilities	Comments
Andritz Hydro	AH	Rotor poles	
British Columbia Hydro	BCH	Customer	

Revision summary

Revision 3

Prepared by: Marc-André Pilon, T.P.
Approved by: François Sergerie
- General revision

Date: 10-Jan-2013

Revision 2

Prepared by: Marc-André Pilon, T.P.
Approved by: François Sergerie
- Added QCR-1522-140 at step 1520-10.

Date: 10-Aug-2012

Revision 1

Prepared by: Marc-André Pilon, T.P.
Approved by: François Sergerie
- General revision following customer comments.

Date: 2-Jul-2012

Revision 0

Prepared by: Marc-André Pilon, T.P.
Approved by: François Sergerie

Date: 2-May-2012



Installation and Commissioning
Quality Control Record

General Inspection Report

Q-0000-001

ITP step #: _____

Revision # 00

Project: BCH GMS

Unit : 4

Page 1 of 1

Andritz Hydro will not submit the QCR's that correspond to the following ITP steps as they were deemed not applicable (N/A): 1520-4, 1520-6, 1520-7, 1520-8, 1520-14, 1520-16, 1520-19, 1520-21

NCR #: N/A

Measurement Instruments	T°	Measured by:	14-Mar-13
N/A	Before: _____	_____	_____
	After: _____	ANDRITZ Rep. Kirittopoulos K. <i>[Signature]</i>	14-Mar-13
		Cust. Repres.: _____	_____



Installation and Commissioning
Quality Control Record

General Inspection Report

Q-0000-001

ITP step #: 1520-1

Revision # 00

Project: BCH GMS

Unit : 4

Page 1 of 1

Equipment : Wiring Checks

1520-1 QCR has been deemed not applicable (N/A) because RTd's wires have been soldered (As such continuity and meggering checks cannot be conducted)

NCR #: N/A

Measurement Instruments <u>N/A</u>	T° Before: _____ After: _____	Measured by: _____ ANDRITZ Rep. <u>Kirittopoulos K.</u> Cust. Repres.: _____	14-Mar-13 14-Mar-2013
---------------------------------------	-------------------------------------	--	--------------------------

Installation and Commissioning Quality Control Record

RTD 3 wires

ITP step #: 1520-2

Project: GM Shrum - BC

Q-1500-100

Revision # 01

Page 1 of 1

Unit : 4

Readings in : _____ ohms

System: Rotor pole

Brand/model:

Type: Platinum 100

Formula: $T_c = (R - 100) / C$

Coefficient (C): 0.389

Res 100

Tolerance(°C): 0.12@0°C

[illegible]

- ☒ The instrument installation is sound and correct to drawings.
Shield a correctly connected at the junction boxes

NCR #: N/A

Measurement Instruments

Temperature gun

4 #N10140

T²

Before: 21°C

After: 21%

Measured by:

George Barr

ANDRITZ Rep.: Renaud Marcoux eng

Cust. Repres.: Abdul Mahmood

dd-mmm-yyyy

17-Jan-2013

17-Jan-2013



Installation and Commissioning
Quality Control Record

Air gap verification - Vibro-Meter LS-120

Q-1500-430F

ITP step #: 1520-3

Project: GM Shrum

Unit : 4

Revision # 00

Page 1 of 1

System: _____

Brand: Vibro-Meter

Model: LS-120

Instrument Tag:	Gap/Output variation	
	Yes	No
Pole 37 Top		4.956vdc
Pole 1 Top		4.946vdc
Pole 1 Bottom		5.993vdc

Note : No acces to the airgap sensors as shrouds already installed.

☐ The instrument installation is sound and correct to drawings.

NCR #: _____

Measurement Instruments	T°	Measured by: _____	dd-mmm-yyyy
Multimeters	Before: <u>21°C</u>	<u>George Barr</u>	
	After: <u>21°C</u>	ANDRITZ Rep.: <u>Renaud Marcoux eng.</u>	<u>17-Jan-2013</u>
		Cust. Repres. <u>Abdul Mahmood</u>	<u>17-Jan-2013</u>



Installation and Commissioning Quality Control Record

General Inspection Report

Q-0000-001

Revision # 00

Page 1 of 1

ITP step #: 1520-5

Unit : 4

Project: GM Shrum

Equipment : Final G4 Rotor Inspection prior to commissioning

A final rotor visual inspection was carried on January 17th with 2 BC Hydro employees alongside with Andritz representative.

The inspection was focused inside the rotor as there was no access to the top of the rotor as the cover plates had previously been installed by others.

The general cleanliness of the rotor was satisfactory. The areas inspected consisted of the rotor hub, the 20 rotor spider pockets, the brake track ledge, and the rotor rim air ducts.

No anomalies were observed. No left-over tooling or material was discovered.

Few foreign debris were observed. There were few shavings observed in the air ducts which were removed with the use of a magnet. There was a piece of tape on the floor on the rotor hub which was picked up.



NCR #:

Measurement Instruments	T°	Measured by: L.Luchisnki T.Quibell	dd-mmm-yyyy
Visual	Before: N/A	J-L Cote	17-Jan-2012
	After: N/A	ANDRITZ Rep.: Jean-Luc Cote	18-Jan-2012
		Cust. Repres. Abdul Mahmood	18-Jan-2012



Installation and Commissioning
Quality Control Record

General Inspection Report

Q-0000-001

ITP step #: 1520-9

Revision # 00

Project: BCH GMS

Unit : 4

Page 1 of 1

QCR Q-1522-010 ITP step 1520-10 covers the content of ITP step 1520-9 and as such all relevant information for both steps can be found in it.

NCR #: N/A

Measurement Instruments	T°	Measured by:	14-Mar-13
N/A	Before: _____	ANDRITZ Rep. Kirittopoulos K.	14-Mar-13
	After: _____	Cust. Repres.:	



Installation and Commissioning Quality Control Record

Q-1522-010

Revision # 00

Page 1 of 8

Mechanical Run

ITP step #: 1520-10

Project: BC Hydro GMS

Unit : 4

Unit: mils pk-pk (ex: um p-p, mils 1X)

Vibration & Balance - Shaft Relative

Initial Readings

RPM		Thrust Bearing		Turbine Bearing		1x or Total
		X	Y	X	Y	
150	Initial Runouts (Jan. 23rd, 2013)	8.3/70	7.4/320	0.8	0.6	1x
		11.1	10.6	2.3	2.5	Total
150	After balance weight (Jan. 24th, 2013)	3.6/28	3.2/284	0.92	0.5	1x
		5.2	4.5	2.9	2.9	Total
150	After 160% Overspeed (Jan. 24th, 2013)	3.08/10	2.67/267	0.41	0.62	1x
		6.22	4.5	2.9	2.7	Total

Balancing Weight Added

Location		Final Weight	
Pole #	Angle	LBs	
16		40	Spider
22		30	Rim

Setpoint Limits

	Alarm	Trip
0		
0		
Thrust Bearing	BCH	BCH
Turbine Bearing	BCH	BCH

Final Readings

RPM	0		0		Thrust Bearing		Turbine Bearing		1x or Total
	X	Y	X	Y	X	Y	X	Y	
150	Speed no load zero voltage (Feb. 19th, 2013)				0.25/na	0.15/na	0.25/na	0.3/na	1x
					1.7	2.0	2.4	2.5	Total
150	Speed no load rated voltage (Feb. 19th, 2013)				.4/104	0.8/330	1.0/300	1.0/246	1x
					2.0	2.5	4.5	5.2	Total
150	Maximum Load - 255 Mw (Feb. 19th, 2013)				0.4/106	1.2/10	1.5/325	1.9/243	1x
					1.4	2.4	2.4	2.8	Total

NCR #:

Measurement Instruments	T°
Bently Nevada ADRE	Before: na
Dactron Focus	After: na
Andritz Hydro Equipment	

Measured by: Winston Crawford

20/02/2013

ANDRITZ Rep.: Jean-Luc Cote

Cust. Repres.: Yutao Zhang



Installation and Commissioning Quality Control Record

Q-1522-010

Revision # 00

Page 2 of 8

Mechanical Run


ITP step #: 1520-10

Project: BC Hydro GMS


Unit : 4

Vibration & Balance - Shaft Relative

Vibration FFT - Nominal speed - Generator "X"



Vibration FFT - Maximum Load 255 Mw - Generator "X"



Measurement Instruments	T°	Measured by:	Winston Crawford	20/02/2013
Bently Nevada ADRE	Before: na			
Dactron Focus	After: na	ANDRITZ Rep.:	Jean-Luc Cote	
Andritz Hydro Equipment		Cust. Repres.:	Yutao Zhang	26/02/2013

Mechanical Run

Q-1522-010

ITP step #: 1520-10

Revision # 00


Project: BC Hydro GMS

Unit : 4


Page 3 of 8

Vibration & Balance - Shaft Relative

Vibration FFT - Nominal speed - Generator "Y"



Vibration FFT - Maximum Load 255 Mw - Generator "Y"



Measurement Instruments	T°	Measured by:	Winston Crawford	20/02/2013
Bently Nevada ADRE	Before: na			
Dactron Focus	After: na	ANDRITZ Rep.:	Jean-Luc Cote	
Andritz Hydro Equipment		Cust. Repres.:	Yutao Zhang	20/02/2013



Installation and Commissioning Quality Control Record

Q-1522-01

Revision # 00

Page 4 of 8

Mechanical Run

ITP step #: 1520-10

Project: BC Hydro GMS

Unit : 4

Unit: in/s 0-pk (ex: mm/s 0-p, in/s 0-pk)

Vibration & Balance - Bracket absolute

Initial Readings

RPM					Thrust Bearing		Turbine Bearing		1x or Total
	X	Y	X	Y	X	Y	X	Y	
150	Speed no load zero voltage				0.002	0.002	0.006	0.02	1x
									Total
150	Maimum load - 255 Mw				0.002	0.003	0.002	0.003	1x
									Total
									1x
									Total

Setpoint Limits

	Alarm in/s 0-pk	Trip in/s 0-pk
0		
0		
Thrust Bearing	na	na
Turbine Bearing	na	na

Final Readings

RPM					Thrust Bearing		Turbine Bearing		1x or Total
	X	Y	X	Y	X	Y	X	Y	
150	Speed no load zero voltage				0.002	0.002	0.006	0.02	1x
									Total
150	Maimum load - 255 Mw				0.002	0.003	0.002	0.003	1x
									Total
									1x
									Total

NCR #: _____

Measurement Instruments

Bently Nevada ADRE

Dactron Focus

Andritz Hydro Equipment

Before: na

After: na

T°

Measured by: Winston Crawford

20/02/2013

ANDRITZ Rep.: Jean-Luc Cote

Cust. Repres. Yutao Zhang

20/02/2013



Installation and Commissioning Quality Control Record

Q-1522-010

Revision # 00

Page 5 of 8

Mechanical Run


ITP step #: 1520-10

Project: BC Hydro GMS


Unit : 4

Vibration & Balance - Bracket absolute

Generator Bearing Bracket Vibration "X" - speed no load zero voltage



Generator Bearing Bracket Vibration "X" - Maximum Load 255 Mw



Measurement Instruments	T°	Measured by:	Winston Crawford	20/02/2013
Bently Nevada ADRE	Before: na	ANDRITZ Rep.:	Jean-Luc Cote	
Dactron Focus	After: na	Cust. Repres.	Yutao Zhang	26/02/2013
Andritz Hydro Equipment				



Installation and Commissioning Quality Control Record

Q-1522-010

Revision # 00

Page 6 of 8

Mechanical Run


ITP step #: 1520-10

Project: BC Hydro GMS


Unit : 4

Vibration & Balance - Bracket absolute

Turbine Bearing Bracket Vibration "X" - speed no load zero voltage



Turbine Bearing Bracket Vibration "X" - Maximum Load 255 Mw



Measurement Instruments	T°	Measured by:	Winston Crawford	20/02/2013
Bently Nevada ADRE	Before: na	ANDRITZ Rep.:	Jean-Luc Cote	
Dactron Focus	After: na	Cust. Repres.	Yutao Zhang	26/02/2013
Andritz Hydro Equipment				



Installation and Commissioning
Quality Control Record

Mechanical Run

Q-1522-010

ITP step #: 1520-10

Revision # 00


Project: BC Hydro GMS

Unit : 4


Page 7 of 8

Vibration & Balance - Bracket absolute

Generator Bearing Bracket Vibration "Y" - speed no load zero voltage



Generator Bearing Bracket Vibration "Y" - Maximum Load 255 Mw



Measurement Instruments	T°	Measured by:	Winston Crawford	20/02/2013
Bently Nevada ADRE	Before: na			
Dactron Focus	After: na	ANDRITZ Rep.:	Jean-Luc Cote	
Andritz Hydro Equipment		Cust. Repres.:	Yutao Zhang	26/02/2013

Installation and Commissioning
Quality Control Record

Mechanical Run

Q-1522-010

ITP step #: 1520-10

Revision # 00


Project: BC Hydro GMS

Unit : 4


Page 8 of 8

Vibration & Balance - Bracket absolute

Turbine Bearing Bracket Vibration "Y" - speed no load zero voltage



Turbine Bearing Bracket Vibration "Y" - Maximum Load 255 Mw



Measurement Instruments	T°	Measured by:	Winston Crawford	20/02/2013
Bently Nevada ADRE	Before: <u>na</u>			
Dactron Focus	After: <u>na</u>	ANDRITZ Rep.:	Jean-Luc Cote	
Andritz Hydro Equipment		Cust. Repres.	Yutao Zhang	<u>26/02/2013</u>



Installation and Commissioning
Quality Control Record

Rotor Rim Expansion Measurement

Q-1522-140

ITP step #: 1520-11


Project: BC Hydro GMS

Unit : 4

Revision # 00

Page 1 of 2

Average Expansion in mils compare to speed (RPM)



NCR #: _____

Measurement Instruments	T°	Measured by: Winston Crawford	24/01/2013
Rim measurment equip.	Before: _____		
Andritz Hydro	After: _____	ANDRITZ Rep.: Jen-Luc Cote	
(see report)		Cust. Repres.: Yutao Zhang	

Quality Control Record

Rotor Rim Expansion Measurement

Q-1522-140

ITP Step # 1520-11

Project BC Hydro GMS

Unit : 4

Page 2 of 2

Procedure

Eight proximity probes were mounted on the rotor spider arms (generally equally spaced) as shown on the sketch below.

These probes were mounted axially just above the rotor spider main disk

The proximity probes were oriented in the radial direction and capable of measuring any change in the gap between the spider and the rim.

The unit was rotated over a speed range from standstill to 231.9 rpm (approximately 155% of rated speed).


The probe tip-to-rim gap was recorded for all probes and the averaged data was plotted.

Equipment

Probes - Bently Nevada 3300 series 8 mm proximitors (Andritz Equipment)

Data Loggers - ACR Owl DC voltage loggers (Andritz Equipment)

Batteries - Custom batteries to power proximitors



Measured by: Winston Crawford

24/01/2013

ANDRITZ Rep. Jean-Luc Cote

Revised - May 8th, 2013

Cust. Repres.: Yutao Zhang

By - W.G. Crawford



Installation and Commissioning
Quality Control Record

General Inspection Report

Q-0000-001

ITP step #: 1520-12

Revision # 00

Project: BC Hydro GMS

Unit : 4

Page 1 of 1

Equipment : Visual Inspection of Rotating Parts

BCH and Andritz Hydro - inspection of rotor keys and spider after 165% overspeed test.

The rotor pole driven keys were re-pounded to refusal after oversped. No anomalies were observed during inspection completed after 165% overspeed.

NCR #: _____

Measurement Instruments	T°	Measured by: <u>BCH / Andritz Hydro</u>	1/28/2013
<u>Visual</u>	Before: _____	Team	
	After: _____	ANDRITZ Rep.: <u>Jean-Luc Cote</u>	
		Cust. Repres. <u>Yutao Zhang</u>	



Installation and Commissioning Quality Control Record

GMS - Generator Static test

Q-1510-030

ITP step #: 1520-13

Revision # 00

Project: BCH GMS

Unit : 4

Page 1 of 1

Field Cold Resistance

*Resistance measured at collector rings

Measured Resistance [RT] @ C	0.12194
Resistance [Rs] @ 25°C	0.12346
Resistance [Rs] @ 75°C	0.14725
Temperature [T t] °C	21.8

Note - Average of 44 stator temperatures used along with rotor pole RTD's

Megger and Polarization Index (Rotor)

Time (min)	Insulation Resistance
1	2.6
2	3.3
5	4.0
10	3.5
P index	1.4

Initial megger done on Feb. 1st, 2013

Repeat megger for 1 minute on Feb. 3rd, 2013

Gigohms

"

"

"

"

Test voltage Applied	2500 Vdc
----------------------	----------

P index = (gigohms @ 10 minute / gigohms @ 1minute)

Hipot (Rotor)

(BCH Procedures followed)

1 Minute 5 Kv ac Hipot to Ground - **Pass**

Test voltage Applied	5000 Vac
----------------------	----------

Temp - 19.2 Deg. C

Humidity - 28.4 %

NCR #: _____

Measurement Instruments	T°	Measured by:	Winston Crawford	03/01/2013
BCH Equipment	Before: 19.2		BCH Team	Revised
Megger - S1-1054/2	After: 19.2	ANDRITZ Rep.:	Jean-Luc Cote	May 8th, 2013
Hipot - Hipotronics M9604124		Cust. Repres.:	Yutao Zhang	