

INSPECTION AND TEST PLAN

Section 1700

TURBINE GUIDE BEARING

Project: SEVEN MILE

Unit 4



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1700 : Turbine guide bearing

Page: 1701

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Description

Oper. #

Ref.

GE

Code

Reference documents

Comments

Form

Date and initials

1701 Incoming inspection.

I,R

100

QCR 101

1702

2200

O,M,R

Clean the inner oil sump and inspect contact surfaces. Prepare the O'ring. Align the intake centreline and raise inner oil sump until it slides over the outer sump studs. Install tab washers and nuts. Tight. Center the inner oil sump to the outer oil sump. Torque.

Torque monitoring.

Installation proc.
SMI-U04-02058
Steps 2.1 to 2.4
Drawing
222038221

Torque value is
40 N.m lub.

QCR 004 ✓

1703

2200

O,I,R

Cap bosses under the sump. Fill the sump with varsol to its normal level of operation. Keep the varsol in the sump for a minimum of 12 hours. Check for leaks then drain.

Installation proc.
SMI-U04-02058
Step 2.5
Drawing
222038221

QCR 004 ✓

Prepared by:
Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.
Date: January 10th, 2003

Accepted by:
Date:

Revision
no: 00



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1700 : Turbine guide bearing

Page: 1702

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	------------	------	-------------	---------------------	----------	------	-------------------

1704	2200	O	Clean the surfaces and threaded holes. Rig and lower the sump in the pit.	Installation proc. SMI-U04-02058 Steps 2.6 to 2.8 Drawing 222038221			 Jan 12 th 2003
1705	2200	O	Place the guide bearing support on parallel blocks on service bay. Clean. Install adjusting bolts to bearing support plate. Rig and lower the guide bearing support into the pit on wood blocking. Cover the sump assembly and protect until after unit alignment.	Installation proc. SMI-U04-02058 Steps 2.9 to 2.12 Drawing 222038221			 Jan 25 th 2003
1706	2200	I,R	Perform a pressure test on the cooling coil on the erection bay. <i>Installed</i>	Installation proc. SMI-U04-02058 Step 3.1	Pression: 700 KPa <i>Done at 1 MPa</i> Duration:	QCR 005 ✓	 Jan 30 th 2003

Prepared by:
Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.
Date: January 10th, 2003

Accepted by:
Date:

Revision
no: 00

GE Hydro		INSPECTION AND TEST PLAN			
Project SEVEN MILE		Customer: B.C. Hydro		Contract: SM-70	
Unit 4		Section 1700 : Turbine guide bearing			
CODE A: Hold point/ customer T: Witness point/ customer		I : Inspection and test point R: Results recorded in Q-A files Copy to customer		M: Monitoring in process O: Assembly Operation V: In process Verification/ operation	
		Page: 1703			

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
1707	2200	O	Clean and install cooling coil assembly in the oil sump.	Drawing 222038322 Installation proc. SMI-U04-02058 Step 3.2 Drawing 222038291	10 min.		— <i>[Signature]</i> Jan 16 th 2003
1708	2200	I,R	Fill the bottom of the sump with oil or varsol. Keep the oil or varsol in the sump for a period of 12 hours. Check for leaks then drain.	Installation proc. SMI-U04-02058 Step 3.2 Drawing 222038291		QCR 004	<i>[Signature]</i> Jan 23 rd 2003
1709	2200	O	Center the oil sump assembly to the shaft. Bolt temporary.	Installation proc. SMI-U04-02058 Step 3.3	After unit alignment		<i>[Signature]</i> Jan 9 th 2003

Prepared by: Bruno Auger, Eng.	Approved by: Bruno Auger, Eng. Date: January 10 th , 2003	Accepted by: Date:	Revision no: 00
-----------------------------------	---	-----------------------	--------------------



GE Hydro

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Page: 1704

Unit 4

Section 1700 : Turbine guide bearing

M: Monitoring in process
O: Assembly Operation
V: In process Verification/ operation

I : Inspection and test point
R: Results recorded in Q-A files
Copy to customer

CODE

A: Hold point/ customer

T: Witness point/ customer

Description

Reference documents

Comments

Form

Date and initials

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
1710	2200	I,R	Dimensional inspection: Concentricity of oil sump with turbine shaft	Drawing 222038221 Installation proc. SMI-U04-02058 Step 3.3 Drawing 222038221		QCR 2201	 Jan 9 th 2003
1711	2200	O	Drill and install spring pins. Install piping for the water in oil detector. Clean the sump assembly.	Installation proc. SMI-U04-02058 Steps 3.4 to 3.7 Drawings 222038221 222038291			 Feb 12 th 2003.
1712	2200	O	Remove the four temporary bolts. Remove the wood blocking and sit the bearing support on the head cover.	Installation proc. SMI-U04-02058			 Jan 22 nd 2003

Prepared by:
Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.
Date: January 10th, 2003

Accepted by:
Date:

Revision
no: 00



GE Hydro

INSPECTION AND TEST PLAN

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1700 : Turbine guide bearing

Page: 1705

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	------------	------	-------------	------------------------	----------	------	----------------------

			Center in the centering blocks.	Step 4.1 Drawing 222038221			/
1713	2200	I,R	Dimensional inspection: -Gap between centering block and bearing support	Installation proc. SMI-U04-02058 Step 4.1 Drawing 222038221		QCR 2204	<i>[Signature]</i> Jan 22 nd 2003
1714	2200	O,M,R	Remove, clean and re-install the studs and nuts. Torque. Torque monitoring.	Installation proc. SMI-U04-02058 Step 4.2 Drawing 222038221	Torque value is 1520 N.m lub.	QCR 004	<i>[Signature]</i> Feb 5 th 2003
1715	2200	O	Install the two dowels for the guide bearing support.	Installation proc. SMI-U04-02058			/

Prepared by: Bruno Auger, Eng.	Approved by: Bruno Auger, Eng. Date: January 10 th , 2003	Accepted by: Date:	Revision no: 00
-----------------------------------	---	-----------------------	--------------------



GE Hydro

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Page: 1706

Unit 4

Section 1700 : Turbine guide bearing

M: Monitoring in process
O: Assembly Operation
V: In process Verification/ operation

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

CODE

A: Hold point/ customer

T: Witness point/ customer

Description

Reference documents

Comments

Form

Date and initials

Oper. #

Ref. GE

Code

1716

2200

O,M,R

Clean the guide bearing segments and the shaft journal.
Install parts (P/B 210, line 7 and 8) to the bearing segments. Torque socket head capscrews.

Torque monitoring.

Step 4.3

Drawing
222038221

Installation proc.
SMI-U04-02058
Steps 5.1 and 5.2

Drawing
222038221

Torque value is
40 N.m lub.

QCR 004 ✓

Jan 26th
2003

Jan 30th
2003

1717

2200

O

Install the oil return tubes.

Installation proc.
SMI-U04-02058
Step 5.2

Drawing
222038221

Feb 7th
2003

1718

2200

O

Install and adjust the guide bearing segments.

Installation proc.
SMI-U04-02058

✓

Prepared by:

Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.

Date: January 10th, 2003

Accepted by:

Date:

Revision

no: 00

GE Hydro		INSPECTION AND TEST PLAN			
Project SEVEN MILE		Customer: B.C. Hydro		Contract: SM-70	
Unit 4		Section 1700 : Turbine guide bearing		Page: 1707	
CODE		I : Inspection and test point R: Results recorded in Q-A files Copy to customer		M: Monitoring in process O: Assembly Operation V: In process Verification/ operation	
A: Hold point/ customer T: Witness point/ customer					
Oper. #	Ref. GE	Code	Description		Date and initials

			Steps 5.3 and 5.4 Drawing 222038221			<i>[Signature]</i> Feb 3rd 2003
1719	2200	I,R	Dimensional inspection: -Gap between turbine guide bearing segments	Installation proc. SMI-U04-02058 Step 5.4 Drawing 222038221	QCR 2207	<i>[Signature]</i> Jan 30th 2003
1720	2200	O	Remove the runner blocking.	Installation proc. SMI-U04-02058 Step 5.5		<i>[Signature]</i> Jan 31st 2003
1721	2200	O,I,R	Dimensional inspection:	Installation proc. SMI-U04-02058	At 0° and 180°	✓

Prepared by: Bruno Auger, Eng.	Approved by: Bruno Auger, Eng. Date: January 10 th , 2003	Accepted by: Date:	Revision no: 00
-----------------------------------	---	-----------------------	--------------------



GE Hydro

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1700 : Turbine guide bearing

Page: 1708

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #

Ref.

GE

Code

Description

Reference documents

Comments

Form

Date and initials

Turbine guide bearing gap

1722

2200

O,M,R

Install the bearing seals. Install the set screws.

Torque monitoring

Step 5.6

Drawing

222038221

QCR 2202

Done at 0°

180°

Torque value is
15 N.m lub.

Installation proc.
SMI-U04-02058

Steps 5.7 and 5.8

Drawing

222038221

1723

2200

O

Clean the cover plate and cover plate support. Do a final cleaning around the guide bearing and apply bearing oil on all parts around to prevent corrosion.

Installation proc.
SMI-U04-02058

Steps 6.1 to 6.3

Drawings

222038221

Approved by: Bruno Auger, Eng.
Date: January 10th, 2003

Prepared by:
Bruno Auger, Eng.

Accepted by:
Date:

Revision
no: 00



GE Hydro

Project SEVEN MILE

Customer: B.C. Hydro

Contract: SM-70

Unit 4

Section 1700 : Turbine guide bearing

Page: 1709

CODE

A: Hold point/ customer

T: Witness point/ customer

I : Inspection and test point

R: Results recorded in Q-A files

Copy to customer

M: Monitoring in process

O: Assembly Operation

V: In process Verification/ operation

Oper. #

Ref.

GE

Code

Description

Reference documents

Comments

Form

Date and initials

			222038224			
1724	2200	O,M,R	Prepare and install the O'ring. Install the cover plate segments. Orientate and centre the cover plate. Bolt the cover plate to the guide bearing support. Torque. Torque monitoring.	Installation proc. SMI-U04-02058 Step 6.4 Drawing 222038221	Torque value is 40 N.m lub.	QCR 004 ✓ <i>R Feb 12th 2003.</i>
1725	2200	I,R	Check concentricity between cover plate and the shaft in 8 points.	Installation proc. SMI-U04-02058 Step 6.5 Drawing 222038221	Tolerance is 0.50 mm	QCR 004 ✓ <i>R Feb 12th 2003.</i>
1726	2200	O	Install dowels between cover and cover plate support.	Installation proc. SMI-U04-02058 Step 6.6 Drawing		<i>R Feb 12th 2003.</i>

Prepared by:

Bruno Auger, Eng.

Approved by: Bruno Auger, Eng.

Date: January 10th, 2003

Accepted by:

Date:

Revision

no: 00

**GE Hydro**

INSPECTION AND TEST PLAN

Project SEVEN MILE**Customer: B.C. Hydro****Contract: SM-70****Unit 4****Section 1700 : Turbine guide bearing****Page: 1710****CODE****A: Hold point/ customer****T: Witness point/ customer****I :** Inspection and test point**R:** Results recorded in Q-A files**Copy to customer****M:** Monitoring in process**O:** Assembly Operation**V:** In process Verification/ operation

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	---------	------	-------------	---------------------	----------	------	-------------------

1727	2200	O	Install packing ring segments, the retaining segments and hold down with capscrews. Tight the capscrews to cause a light contact between the packing segments and the shaft.	222038221 Installation proc. SMI-U04-02058 Step 6.7 Drawing 222038224			 Feb 12 2003.
1728	2200	I,R	Check that feeler gauge from 0.25 to 0.50 mm goes between the packing segments and the shaft.	Installation proc. SMI-U04-02058 Step 6.7 Drawing 222038224		QCR 004 v	 Feb 12 th 2003.
1729	2200	O	Install the inspection covers. Install instrumentation. Install the screw plugs. Install the shaft vibration detector.	Installation proc. SMI-U04-02058 Steps 6.8, 7.1 to 7.3 Drawings 222038221			 Feb 20 th 2003.

Prepared by: Bruno Auger, Eng.	Approved by: Bruno Auger, Eng. Date: January 10 th , 2003	Accepted by: Date:	Revision no: 00
-----------------------------------	---	-----------------------	--------------------

 GE Hydro		INSPECTION AND TEST PLAN	
Project SEVEN MILE		Customer: B.C. Hydro	Contract: SM-70
Unit 4		Section 1700 : Turbine guide bearing	
Page: 1711			
CODE A: Hold point/ customer T: Witness point/ customer	I : Inspection and test point R: Results recorded in Q-A files Copy to customer	M: Monitoring in process O: Assembly Operation V: In process Verification/ operation	

Oper. #	Ref. GE	Code	Description	Reference documents	Comments	Form	Date and initials
---------	---------	------	-------------	---------------------	----------	------	-------------------

				222038223 222038224			✓
1730	2200	I,R	Final inspection : Ensure that all the work and documentation have been completed.	Installation proc. SMI-U04-02058		QCR 003	BR 03/24/03

RECEIVED
03/24/03

Prepared by: Bruno Auger, Eng.	Approved by: Bruno Auger, Eng. Date: January 10 th , 2003	Accepted by: Date:	Revision no: 00
-----------------------------------	---	-----------------------	--------------------



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1702

EQUIPMENT : Torque of the nuts holding together the inner and the outer oil sumps

The nuts installed on the studs holding together the inner and the outer oil sumps were torqued at a value of 40 N . m lubricated.



Measured by.: F. Boulet (/ /)
GE Repres.: [Signature] (Jan/17/2003)
Cust. Repres.: [Signature] (/ /)

GE Canada
International Inc.

Reference NC no.: _____
Comments: _____

Rev.: 0
Date: 07/23/01



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1703

EQUIPMENT : Leak test in the turbine guide bearing sumpThe turbine guide bearing has been filled with varsol and rested like this during 12 hours.No leak has been observed.



Measured by.: E. Boulet (/ /)
GE Repres.: [Signature] Jan 11th 2003
Cust. Repres.: [Signature] (/ /)

GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 07/23/01



PRESSURE TEST

QCR 005

PROJECT: Seven Mile

Unit: 4

ITP step no.: N/A

Around 1706

VERIFIED EQUIPMENT(S): Turbine guide bearing cooling coils

TEST DESCRIPTION : Test done with water after installation in the sumps

PRESSURE : 1 Mpa

DURATION : 1 hour

ACCEPTED TEST

☒

REJECTED TEST

☐

COMMENTS :



Measured by.: P. Lamontagne

(Jan/25th/2003)

GE Repres.: *[Signature]*

(Jan/29th/2003)

Cust. Repres.: *[Signature]*

(/ /)

GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 23/07/02



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1708

EQUIPMENT : Leak test in the turbine guide bearing sump - in pit

After the installation of the turbine guide bearing, it has been filled with varsol and rested like this
during 12 hours. No leak has been observed.

JAN 23 2003

Measured by.: P. Lamontagne Jan 20th 2003
GE Repres.: [Signature] Jan 23rd 2003
Cust. Repres.: [Signature] (/ /)

GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 07/23/01



CONCENTRICITY OF INNER OIL SUMP WITH TURBINE SHAFT

QCR 2201

PROJECT: Seven Mile

Unit: 4


ITP step no.: 1710

Measurement Instruments


Ambient Temperature

Snap gauges
Caliper 417053

Before: 65°F
After: _____



PTS	A (mm)
1	35.77
2	35.66
3	35.70
4	35.48
5	35.46
6	35.82
7	35.75
8	35.78



	TOLERANCE (mm)	CALCULATED (mm)
Concentricity	0.5	0.14



Measured by.: Rob Speers Jan 9th 2003
Don Burrell
GE Repres.: Carlisle Sametoglu Jan 9th 2003
Cust. Repres.: _____ (/ /)

GE Canada
International Inc.

Reference NC no.: _____
Comments: _____

Rev.: 0
Date: 02-12-09

Page 1 of 2

Measurement Instruments

Ambient Temperature


Feeler gauge

Before:

After:

	TOLERANCE (mm)	CALCULATED (mm)
Max variation to average	±0.05	

NOMINAL RADIAL GAP : 0.08 to 0.25mm



RECEIVED
JAN 22 2003

Measured by.: Marc Kitchen (Jan 21st 2003)

GE Repres.: [Signature] (Jan 21st 2003)

Cust. Repres.: _____ (/ /)

GE Canada
International Inc.

Reference NC no.:

Comments: _____

Rev.: 1

Date: 03-01-21



GAP BETWEEN CENTERING BLOCKS AND GUIDE BEARING FLANGE

QCR 2204

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1713

Page 2 of 2

Measurement Instruments

Ambient Temperature

Feeler gauge.

Before: _____

After: _____

PTS	A * (mm)	Variation to average (A - average) (mm)
1	0,038	0
2	0,076	0,036
3	<0,038	0
4	<0,038	0
5	<0,038	0
6	0,051	0,011
7	<0,038	0
8	<0,038	0
9	<0,038	0
10	<0,038	0
11	<0,038	0
12	<0,038	0
13	<0,038	0
14	<0,038	0
15	<0,038	0
16	<0,038	0
17	<0,038	0
18	<0,038	0
19	<0,038	0
20	<0,038	0

Average: 0,04

*The average has been calculated using 0,038 For the values < 0,038.



Measured by.: Marr. Kitchen (Jan 21st 2003)

GE Repres.: [Signature] (Jan 21st 2003)

Cust. Repres.: _____ (/ /)

GE Canada
International Inc.

Reference NC no.: _____
Comments: _____

Rev.: 1
Date: 03-01-21



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1714

EQUIPMENT : Torquing of the turbine guide bearing sump on headcoverThe turbine guide bearing sump was torqued on the headcover at a value of 1520 N.m lubricated.



Measured by.: John Willmington (Jan 28th 2003)
GE Repres.: Edwin Lopez (Feb 3rd 2003)
Cust. Repres.: _____ (/ /)

GE Canada
International Inc.Reference NC no.: _____
Comments: _____Rev.: 0
Date: 07/23/01



GENERAL INSPECTION REPORT

QCR 004

PROJECT: Seven Mile

Unit: 4

ITP step no.: 1716

EQUIPMENT : Torquing of the retaining plates on the TGB segments

The capscrews (bill 210, line 27, 28) holding the retaining plate (line 7) on the turbine guide bearing segments were torqued at a value of 40 N.m lubricated.



Measured by.: P. Lacombe (Jan 25th 2003)

GE Repres.: P. Lacombe (Jan 29th 2003)

Cust. Repres.: _____ (/ /)

GE Canada
International Inc.

Reference NC no.: _____

Comments: _____

Rev.: 0

Date: 07/23/01